CIVIL TECH LABS
5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

TEST ON CEMENT

Name & Address of the Customer	AEE, Shettyhalli Sub Division BBMP.
Name of the project	Consultancy services for Construction Supervision, Project management and Quality control for the 2 works in **Dasarahalli Division Package-02**
Name of the Agency	M/s. K. R. I. D. L.
Date of Testing	01/03/2019

Tests	**Test Method As Per IS & Apparatus**		**Results**		**Requirements As Per IS 8112:1989**	**Remarks**
	IS Code	**Method**	**Value**	**Unit**		
Initial Setting Time	**IS-4031 (Part-5) 1988**	VICAT	126	min	Not Less Than 30 Minutes	Satisfies Requirement
Final Setting Time	**IS-4031 (Part-5) 1988**	VICAT	379	min	Not More Than 600 Minutes	Satisfies Requirement
Soundness	**IS-4031 (Part-3) 1988**	LE-CHATELIER	2	mm	Not More Than 10 mm	Satisfies Requirement

Note:

1.The results relate only to the items tested.

2.Report shall not be reproduced except in full, without the written approval of the lab.

3.Any correction invalidates this report.

4.The results are based on the test conducted on samples supplied by the customer.

CIVIL TECH LABS BANGALORE

(KHUSHBOO L.)
Quality Manager